

Kainatty

Sl. No	Particulars	Details
1	Date of Tender Notification	6/1/2010
2	Date of opening of Tender	27/2/2010
3	Letter of Acceptance	23/4/2010
4	Date of agreement	9/6/2010
5	Notice to proceed issued	21/6/2010
6	Expected date of completion	20/6/2011
7	Contract amount(Rs)	8,36,96,738.00
8	LC. No	216
9	Location	Rly km 714/4 Between Badagara and Mukali Station
10	Engineer in charge of Site from RBDCK	Dino Mani Vithayathil
11	Project Management Consultant and supervision	Mr Baiju John, M/s Kerala Industrial Technical Consultancy Organization Ltd,Kochi.
12	Contractor	GPT Infraprojects Ltd., Kolkatta
13	Length of structure(m)	443.5
14	Present status of work	Work not started by the Contractor