

Parappanangadi

Sl. No	Particulars	Details
1	Date of Tender Notification	6/1/2010
2	Date of opening of Tender	27/2/2010
3	Letter of Acceptance	23-4-2010
4	Date of agreement	9/6/2010
5	Notice to proceed issued	21/6/2010
6	Expected date of completion	20/9/2011
7	Contract amount(Rs)	13,52,61,322.00
8	LC. No	174A
9	Location	Rly km 639/14-15 Between Parappanangadi and Vallikkunnu Station
10	Engineer in charge of Site from RBDCK	Ajay Krishnan
11	Project Management Consultant and supervision	Mr Binu Lazar , M/s Kerala Industrial Technical Consultancy Organization Ltd,Kochi.
12	Contractor	GPT Infraprojects Ltd., Kolkatta
13	Length of structure(m)	564.825
14	Present status of work	Work not started by the Contractor